


**ANNEXURE-XIV**

 GUJARAT GAS	<b>Pre-commissioning Check List for CNG Mobile Cascade</b>	<b>Doc. No.: CNG-F-46</b> <b>Rev. No.: 02</b> <b>Effective Date: 15.09.2025</b>	
Cascade make & Sr. no. :			
Name of GA :			
Name of CNG Mother Station :			
MCV number:			
Date & Time :			
<b>Sr. No.</b>	<b>Description</b>	<b>Current Status</b>	<b>Remarks</b>
1	Documentation related to cascade like Hydro-test report, etc.		
2	Cylinders Hydro-testing Date		
3	Condition of Cascade & Cylinders:		
3.1	Cylinder surface condition		
3.2	Cylinder painting condition		
3.3	Cylinder clamping condition		
3.4	Working number of cylinders		
3.5	Cascade frame condition		
4	Fitment of Cascade as per Annexure II-A/ II-B/GGL TS approved drawing (as applicable)		
5	Cascade is filled with Nitrogen or Natural Gas?		
6	In case of Nitrogen present in Cascade Check % of O2 with meter	O2% -	
7	In case of Gas present in Cascade. Check gas pressure in cascade.		
<b>Any other observation:</b>			
<b>Checked by GGL (Name &amp; Sign):</b>			